

## **PEDESTRIAN BRIDGE**

### **HISTORY – DESIGN**

FDOT 75% Submittal – **9/2019, Resolution Meeting held on 11/13/2019.**

FDOT 90% Submittal – **9/5/23**

- FDOT 90% Comments received – 9/27/23
- FDOT 90% Review Meeting – 11/14/23

100% FDOT Set Submittal – **2/21/24**

100% FDOT Comments Due – 3/21/2024

100% FDOT Responses Target Date – 3/29/2024

100% FDOT Review Meeting Target Date – 4/4/2024

FDOT PERMIT ISSUANCE TARGET – 6/15/2024 – **100% Drawings submitted**

- **FDOT in review for permit release**

**CoMB Target – 6/15/2024**

**Department of Health Permit – Expected permit in hand by 6-15-2024**

### **AGREEMENTS**

- CEI – Pinnacle Consulting Enterprises

### **MOVING FORWARD - Milestone Schedule**

#### **1- MOBILIZATION – (Based on FDOT permit issued by 6/15/2024)**

- a. End of June 2024 to begin fencing, clearing / grubbing, and relocating small utilities.**
- b. MOT Coordination ongoing with Fire & Police – for MOT Permit**

#### **2- WORK**

- a. Expected OVERALL Duration – 6-15-2024 through 12-30-2025**
- b. UTILITIES –**
  - i. Water main
    - 1. South - Start in July 2024 – **Added Scope**
    - 2. North - Start in September 2024 – **Added Scope**
  - ii. The AT&T communications relocation - Start in September 2024.
  - iii. Injection Wells - Start October 2024 – **Added Scope**
- c. FOUNDATIONS & VERTICALS - BASE WORK**
  - i. Drilled shafts, Foundations & Verticals
    - 1. start in November 2024 through March 2025
- d. SUPER STRUCTURE**
  - i. Super structure (Concrete, Steel & Stairs)
    - 1. Start April 2025 and complete in September 2025
  - ii. Glazing installation
    - 1. Start September 2025 and complete October 2025.
- e. FINISHES**
  - i. Finishes - Stucco, Paint, Railings, Sidewalk, Landscaping
    - 1. start August 2025 and go into October 2025
- f. FINAL INSPECTIONS**
  - i. September through the end of the 2025 year.

**BAYWALK 1100 Mondrian**

**HISTORY – DESIGN**

- Initial Permit Submission - 5/23/2023
  - o Initial Permit Comments – 6/12/2023
- Permit Revision #1 Submitted – 10/24/2023
  - o Permit Revision #1 Comments – 11/27/2023
- Permit Revision #2 Submittal – 2/5/2024
  - o Permit Revision # 2 Completion - 3/6/2024
- Permit Issued – 03/07/2024 (**APPROVED**)
  - o CURRENT STATUS - DERM CLASS A Re-submittal – 3/18/2024 (original DERM application expired)
    - **DERM Permit Received**

**AGREEMENTS**

- Dock & Marine – Executed Agreement - **Complete**

**MOVING FORWARD - Milestone Schedule**

**1- MOBILIZATION –**

- a. **Test Pile installed on 5-29-2024**
- b. **Pile delivery being scheduled – expected by 6-19-2024**

**2- WORK**

- a. Expected OVERALL Duration - **5-29-2024 through 11-1-2024**
- b. Materials start being delivered to the site.
  - i. 4 weeks after test pile layout.
- c. Pile Driving Duration
  - 1. **DERM Approval received**
- d. Beams and Caps
  - i. 6-24-24 to 7-23-24
- e. Walkways – Decks -
  - i. 7-23-24 to 9-1-24
- f. Inspections & Approvals
  - i. Specialty Inspector, Environmental & Building
    - 1. 9-1-2024 to 11-1-2024