

## PEDESTRIAN BRIDGE

### PERMITTING & DESIGN

FDOT 75% Submittal – **9/2019, Resolution Meeting held on 11/13/2019.**

FDOT 90% Submittal – **9/5/23**

- FDOT 90% Comments received – 9/27/23
- FDOT 90% Review Meeting – 11/14/23
- 100% FDOT Set Submittal – **2/21/24 - BCC**
- 100% FDOT Comments Due – 3/21/2024 - BCC
- 100% FDOT Responses Target Date – 3/29/2024 - BCC
- 100% FDOT Review Meeting Target Date – 4/4/2024 – BCC
- 100% FDOT Set Resubmitted Date – 5/28/2024 - BCC
- 100% FDOT Comments received – 6/17/2024 – BCC
- 100% FDOT Set Resubmitted to FDOT 6/26/2024
- 100% FDOT Comments Anticipated 7-12-24
- **FDOT – Acceptance of Structural review responses – 8-13-2024**
- **FDOT – Remaining comment resolution – TARGET: 8-22-2024**
- **FDOT - routing of Approval – TARGET: 8-26-2024**

### FDOT Utility Permit

- OSP - Permit # 2024-H-691-00206 - (email sent 6/28), then review by FDOT - Permit # Temp: 0260769
  - PENDING CoMB PERMIT APPROVAL
- RWP0124-11709 - Baywalk Ped Bridge – ROW Permit
  - PENDING CoMB PERMIT APPROVAL
- TS1900879 - Baywalk Ped Bridge – CLOSED? – PENDING CoMB CONFIRMATION
- Ped Bridge – ELC 2414636 5th street Bridge – MASTER PERMIT
  - 2<sup>nd</sup> round of comments received 6/25,
  - additional comments received 6/28.
  - Revised comment sheets prepared and issued for Approval.
- **Miami Dade DERM – WATER – 6/20/2024 - WE # 2024-WAT-EXT-00251**
  - Watermain permitting - **APPROVED**
- **Miami Dade DERM – WATER**
  - Drainage Wells Permitting – **APPROVED**
- **Department of Health Permit**
  - **APPROVED - 6/26/2024**
- **Dewatering Permitting – Florida Civil**
  - Coordination with CoMB for dewatering discharge occurred 7-8-2024
  - **Dewatering Permit** – Application CoMB Signature pending
    - Dewatering plan was final reviewed 8-15-24 between CoMB, Florida Civil, Mastec & TCH 500.
- **Use & Occupancy Agreement – FDOT / CoMB – Pending City Attorney approval**
- **DRB Concurrence letter – Pending ComB Issuance**
- **MOT Concurrence Letter – Pending CoMB Issuance**
- **CoMB ROW – Arquitectonica providing responses to MOT comments by 8-16-2024**
- **CoMB ELC Permit – Comment Responses submitted 8-5-2024 – Pending CoMB review / Approval.**
- **CoMB Urban Forestry Permit – Comment Responses to be uploaded 8-16-2024**
- **ERUV relocation Coordination – Occurred 8-15-2024 – temporary construction pathway defined**

**CONSTRUCTION -Summary Schedule****1- MOBILIZATION –** *(Based on FDOT permit issued by 8/26/2024)*

- a. 8/29 begin as built survey / mobilization: to begin fencing, utility locate/soft digs, clearing / grubbing, and relocating small utilities. Permits that need to be approved by this time:
- b. Tree/urban forestry – Comments received &
- c. ROW – Concurrence Letter from CoMB to be issued by 8-16-2024
- d. MOT permitting coordination ongoing.

**2- WORK**

- a. Expected OVERALL Duration – **8-26-2024 through 12-30-2025**

**b. UTILITIES –**

- i. SHEET PILING ADDED TO DESIGN FOR CoMB MOT COMMENTS.
  - 1. Engineering is ongoing for this.
- ii. Water main
  - 1. South - Start in September 2024 – Added Scope
  - 2. North - Start in October 2024 – Added Scope
- iii. The AT&T communications relocation - Start in September 2024 (coordinating with Coast Guard / AT&T for shut down / Transfer with Coast Guard Station)
- iv. ADDITIONAL UTILITIES BEING RELOCATED –
  - 1. NORTH WORK ZONE
    - a. Overhead Electric - Permit
    - b. Decorative Light Pole - Permit
    - c. Atlantic Broadband
      - i. Does not need to be relocated. Atlantic Broadband confirmed they have enough slack to move it out of the way while construction ongoing.
    - d. Deep Wells - Contract and permit
    - e. Water Main - Need detail to install water main through approach slab.
    - f. Misc. Utilities - There are utilities/conduits that cross the proposed water main location. Not all the elevations confirmed for these conduits.
  - 2. SOUTH WORK ZONE
    - a. FPL - Buried Electric
    - b. Street light
    - c. Service Point
    - d. AT&T - Coordinating with Coast Guard for shut down timing
    - e. FDOT buried fiber optic
    - f. Unknown Utilities - BCC to confirm if relocation needed
- v. Injection Wells - Start October 2024 – Added Scope

**c. FOUNDATIONS & VERTICALS - BASE WORK**

- i. Drilled shafts, Foundations & Verticals - start in December 2024 through June 2025

**d. SUPER STRUCTURE**

- i. Super structure (Concrete, Steel & Stairs) - Start June 2025 and complete in January 2026
- ii. Glazing installation - Start September 2025 and complete December 2025.

**e. FINISHES**

- i. Finishes - Stucco, Paint, Railings, Sidewalk, Landscaping - Start October 2025 and go into December 2025

**f. FINAL INSPECTIONS -** September through the end of the 2025 year.

**BAYWALK 1100 Mondrian****HISTORY – DESIGN**

- Initial Permit Submission - 5/23/2023
  - o Initial Permit Comments – 6/12/2023
- Permit Revision #1 Submitted – 10/24/2023
  - o Permit Revision #1 Comments – 11/27/2023
- Permit Revision #2 Submittal – 2/5/2024
  - o Permit Revision # 2 Completion - 3/6/2024
- Permit Issued – 03/07/2024 (**APPROVED**)
  - o CURRENT STATUS - DERM CLASS A Re-submittal – 3/18/2024 (original DERM application expired)
    - **DERM Permit Received – 3/18/2024**

**AGREEMENTS**

- Dock & Marine – Executed Agreement - **Complete**

**MOVING FORWARD - Milestone Schedule****1- MOBILIZATION –**

- a. Test Pile installed on 5-29-2024
- b. Pile delivery being scheduled – expected by 6-19-2024
  - i. Delivered 6-25-2024 - Loading to barge and delivery to site week of 7-8-2024

**2- WORK**

- a. Expected OVERALL Duration - **5-29-2024 through 11-30-2024**
  - i. Weather has impacted construction.
- b. Materials start being delivered to the site.
  - i. Materials Delivered – 7-16-2024
- c. Pile Driving Duration
  - i. DERM Approval received
  - ii. Test Pile Installed and approved by specialty inspector.
  - iii. Piles began installation in July – 80 % final installed
- d. Beams and Caps
  - i. Beams and caps are being formed now for reinforcing and concrete application
- e. Walkways – Decks -
  - i. Decks are in fabrication for delivery in late September / Early October.
- f. Inspections & Approvals
  - i. Specialty Inspector, Environmental & Building
  - ii. LEAF Engineering – Leandro – Documenting and formalizing engineering inspection reports.